

2023-2025 Commission Goals and Strategies



Job Category

June 2025 Update			
Department Contact:	Dayna Webb	Date:	June 23, 2025
Percentage Complete:	100.0%	Target Completion:	June 30, 2025
Goal 2.4 Transportation (Sidewalk and Bike Lane Safety/Infill)			
Important or Relevant Dates/Milestones: (looking ahead at the next 3 months)			
<p>The 2024 PMUF Construction Work was awarded to the low bidder on May 1, 2024 and that work is completed. Staff presented to the City Commission an update on the City’s recent effort to update the PMUF 5-year Plan on June 1, 2024.</p> <p>The 2025 PMUF Construction Work was awarded to the low bidder on May 7, 2025 and that is programmed to be completed by the fall. The City Commission directed staff to not move forward with the installation of sidewalk on Warner Milne Road as it would require removal of a 37” dbh White Oak in good health in order to construct the sidewalk.</p>			
Status: (What has been done/Is Being Done)			
<p>These sidewalk infill projects, and the funding allocated, are typically paired with another transportation project. The City’s PMUF program, the Quiet Zone project, Main Street, or neighboring facility needs that pair well with an existing project are often where these funds are utilized. The 2024 CIP will utilize this budget item to complete the goal of creating more sidewalk and bike lane infill for the community.</p> <p>The 2024 PMUF project included 2,800 sf of sidewalk work mostly focused on upgrading accessible ramps which are out of compliance with current standards. The Annual PMUF projects are also being planned to upgrade ramps in preparation for in-house maintenance work using a surface process called micro surfacing. The Main Street ADA project is completed, and new ramps have been added on Main at 12th and 13th Streets. The Holcomb Safe Routes to Schools Project is nearing completion and will include a new sidewalk on the north side of Holcomb Boulevard between Holcomb School Road and Winston Drive.</p>			