

2023-2025 Commission Goals and Strategies

Job Category



JUNE 2024 UPDATE

Department Contact:	John Lewis	Date:	6/4/24
Percentage Complete:	50%	Target Completion:	6/2025

Goal 2.4 Transportation (Sidewalk and Bike Lane Safety/Infill)

IMPORTANT OR RELEVANT DATES/MILESTONES: (LOOKING AHEAD AT THE NEXT 3 MONTHS)

THE 2024 PMUF CONSTRUCTION WORK WAS AWARDED TO THE LOW BIDDER ON MAY 1, 2024. STAFF IS ON TRACK TO PRESENT THE CITY COMMISSION AN UPDATE ON THE CITY'S RECENT EFFORT TO UPDATE THE PMUF 5-YEAR PLAN ON JUNE 1, 2024. FUTURE CONCEPTUAL DESIGN AND PROJECT SCOPING WILL CONSIDER OPPORTUNITIES FOR 2025.

STATUS: (WHAT HAS BEEN DONE/IS BEING DONE)

THESE SIDEWALK INFILL PROJECTS AND THE FUNDING ALLOCATED ARE TYPICALLY PAIRED WITH ANOTHER TRANSPORTATION PROJECT. THE CITY'S PMUF PROGRAM, THE QUIET ZONE PROJECT, MAIN STREET, OR NEIGHBORING FACILITY NEEDS THAT PAIR WELL WITH AN EXISTING PROJECT ARE OFTEN WHERE THESE FUNDS ARE UTILIZED. THE 2024 CIP WILL UTILIZE THIS BUDGET ITEM TO COMPLETE THE GOAL OF CREATING MORE SIDEWALK AND BIKE LANE INFILL FOR THE COMMUNITY.

THE 2024 PMUF PROJECT INCLUDES 2,800 SF OF SIDEWALK WORK MOSTLY FOCUSED ON UPGRADING ACCESSIBLE RAMPS WHICH ARE OUT OF COMPLIANCE WITH CURRENT STANDARDS. THE ANNUAL PMUF PROJECTS ARE ALSO BEING PLANNED TO UPGRADE RAMPS IN PREPARATION FOR IN-HOUSE MAINTENANCE WORK USING A SURFACE PROCESS CALLED MICRO SURFACING. THE MAIN STREET ADA PROJECT IS COMPLETE AND ADDED NEW RAMPS ON MAIN AT 12TH AND 13TH STREETS. THE HOLCOMB SAFE ROUTES TO SCHOOLS PROJECT IS UNDER CONSTRUCTION AND WILL INCLUDE A NEW SIDEWALK ON THE NORTH SIDE OF HOLCOMB BLVD. BETWEEN HOLCOMB SCHOOL ROAD AND WINSTON DRIVE.